

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS STOOD ON
31.01.2021**

| SI No | Name of The Work | Name of The Agency | Estimated Amount | Tendered Amount | % of The Physical Progress for this month | Cumulative Physical Progress Achieved in (%) | Financial Progress (%) | Remarks |
|-------|---|-------------------------|---------------------|---------------------|---|--|------------------------|---|
| 1 | Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board. | PAUL BUILDERS PVT. LTD. | Rs. 15,62,70,957.78 | Rs. 13,12,51,977.44 | 4.28% | 30.00% | 22% | <p>1. Building</p> <p>a) Structural Work :</p> <p>i) Casting completed upto 4th. floor level(04Nos)</p> <p>ii) 30% Casting completed at 5 floor level</p> <p>B) Brick work :</p> <p>Brick work 95% completed at 1st & 2nd Floor.</p> |

Upto previous month Progress 25.72 %