

**MONTHLY PROGRESS REPORT OF DIYA HOUSING PROJECT, KARUNAMOYEE, SALT LAKE AS
STOOD ON 31.01.2022**

Sl No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	% of The Physical Progress for this month	Cumulative Physical Progress Achieved in (%)	Financial Progress (%)	Remarks
1	Construction of (G+9) storied Residential Apartment Building including balance Pilling, Sanitary, Plumbing, Water supply arrangement & Electrical installation along with lighting conductor installation & other infrastrucral works (both civil and electrical works) at Karunamoyee, Block-ED, Salt Lake, Dist-24 Parganas(N), Kolkata-700091 under West Bengal Housing Board.	PAUL BUILDERS PVT. LTD.	Rs. 15,62,70,957.78	Rs. 13,12,51,977.44	3.84%	57.07%	53.23%	<p>1. Building</p> <p>a) Structural Work : Casting of slab completed upto 10th. floor level (10 Nos) .</p> <p>B) Brick work : Brick work 95 % completed at 1st to 8th.Floor</p> <p>C) Plastering work : i) Internal 95 % completed at 1st. To 7th. Floor</p> <p>D) Wall Putty 95 % completed at 1st. To 3rd. Floor</p>

Upto previous month Progress 53.23%